ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ವಿಷಯ: ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, 2018-19ನೇ ಸಾಲಿನ ಆಯವ್ಯಯದಲ್ಲಿ ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ನವನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿನ ಕಾಮಗಾರಿಗಳಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ನೀಡುವ ಕುರಿತು.

ಉಲ್ಲೇಖ: ಸರ್ಕಾರದ ಆದೇಶ ಸಂಖ್ಯೆ: 375 ಎಂಎನ್‌ಪೈ 2019 ಬೆಂಗಳೂರು ದಿನಾಂಕ: 20.09.2019

****

1 ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, 2018-19ನೇ ಸಾಲಿನ ಆಯವ್ಯಯದಲ್ಲಿ ಮಾನ್ಯ ಮುಖ್ಯಮಂತ್ರಿಗಳ ನವನಗರೋತ್ಥಾನ ಯೋಜನೆಯಡಿಯಲ್ಲಿನ ಕಾಮಗಾರಿಗಳ ವಿವರ ಕೆಳಕಂಡಂತಿರುತ್ತವೆ.

Sl No	Name of the work	Jobcode	Est. Cost (Rs. In Lakhs)
1.	Comprehensive development of roads & drains in ward no 42 of BBMP under package 2019-20 RRN-DIV-(12)	042-20-000012	1000.00
2.	comprehensive development of roads & footpaths in yeshwanthapura ward no 37 under package 2019-20 RRN-DIV-(11)	037-20-000029	1100.00
3.	Comprehensive development of roads & drains in Narasimhaswamy layout, Byraveshwara nagara, Lavakushanagara & surrounding areas in ward no 69 Laggere under package 2019-20 RRN-DIV-(06)	069-20-000013	1200.00
2 4.	Compehensive development of roads & drains in freedom fighter colony muneshwara nagara, Chamundeshwari nagara, Rajeshwari nagara, Rajivgandhi nagara & surrounding area in ward no 69 Lagger under package-2019-20 RRN-DIV-(05)	069-20-000012	1750.00
5.	Comprehensive development of roads & drains in ward no 38 RR Nagara Assembly Constituency under package 2019-20 RRN-DIV-(04)	038-20-000006	1700.00
6.	comprehensive development of roads & drains in ward no 129 RR nagar assembly constituency under package 2019-20 RRN-DIV-package-02	129-20-000007	1700.00
7.	Comprehensive development of roads & drains in ward no 16 RR Nagara Assembly Constituency under package 2019-20 RRN-DIV-(01)	016-20-000018	1100.00

ಪುಟಸೇ

Scanned with CamScanner

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

8.	Development of Roads and Drains at Rajarajeshwari nagara Constituency SC-St Areas and including ward no 42 and 129	042-20-000001	1000.00
9.	Comprehensive development of roads, drains & footpath in HMT layout, SBM colony & surrounding areas in ward no 17 under package 2019-20RRN-DIV-(10)	017-20-000008	1100.00
10.	Comprehensive development of roads & drains in muthyalanagara, LC-4A, Mohankumar nagara, Sundara nagara & surrounding areas in ward no 17 under package 2019-20 RRND-DIV-(09)	017-20-000007	1500.00
11.	Comprehensive development of roads & drains in ward no 17 RR nagar assembly constituency under package 2019-20 RRN-DIV-(03)	017-20-000005	1100.00
12.	Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddartha nagar, Khatha nagar, Ashraya nagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).	017-20-000009	1000.00
13.	Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Jai Bhuvaneshwari Nagara, Kaveri Nagara, Sanjaygandhi Nagara, Havadigara Colony, Vambey Quarters, Kadapa Mutt, Buddha nagar, Poornima Quarters and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(14)	042-20-000013	1000.00
14.	Comprhensive Development of Roads and Drains in Sunkadakatte, Madduramma Badavane, Srinivasanagara, Chowdeshwari Nagara, Kottigepalya and Surrounding areas in Ward No.73 under PACKAGE- 2019-20 RRN-DIV-(07)	073-20-000017	1000.00

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸುವ ಸ್ಥಳಗಳಲ್ಲಿ ಓ.ಎಫ್.ಸಿ ಕೇಬಲ್ ಅಳವಡಿಕೆ, ನೀರು ಸರಬರಾಜು ಹಾಗೂ ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳು ನಡೆಯುತ್ತಿದ್ದುದರಿಂದ ಸೂಕ್ತ ಸಮಯದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಅಡಚಣೆಯುಂಟಾಗಿರುತ್ತದೆ. ಆದ್ದರಿಂದ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳಿಗೆ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಕೋರಿ ಗುತ್ತಿಗೆದಾರರು ಪತ್ರ ನೀಡಿರುತ್ತಾರೆ.

ಮುಂದುವರೆದು, ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು 365 ದಿನಗಳ ಕಾಲಾವಧಿಯನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಆದರೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಬೇಕಾದ ಸ್ಥಳಗಳಲ್ಲಿ Site clearance ಇಲ್ಲವಾಗಿದ್ದು, ಓ.ಎಫ್.ಸಿ ಕೇಬಲ್ ಅಳವಡಿಕೆ, ನೀರು ಸರಬರಾಜು ಹಾಗೂ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿಗಳು ನಡೆಯುತ್ತಿದ್ದುದರಿಂದ ಸೂಕ್ತ ಸಮಯದಲ್ಲಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ.

Scanned with CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ .....

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸರಿಪೈ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಆದ್ದರಿಂದ ಮೇಲ್ಕಂಡ ಎಲ್ಲಾ ಅಂಶಗಳನ್ನು ಪರಿಗಣಿಸಿ ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಅಕ್ಟೋಬರ್-2022 ರ ಕೊನೆಯವರೆಗೆ ಹೆಚ್ಚುವರಿ ಕಾಲಾವಕಾಶವನ್ನು ಕಲ್ಪಿಸಿ ದಂಡ ರಹಿತ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆಯನ್ನು ಕೋರಿ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾಡ್ 16, 17 & 37

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾಡ್ 38 & 42

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಗೊರಗುಂಟೆಪಾಳ್ಯ ಉಪವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾಡ್ 69 & 73

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಲಗ್ಗೆರೆ ಉಪವಿಭಾಗ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾಡ್ 129

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ಉಪವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಿಭಾಗ

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿನಗರ ವಲಯ)

Discussed with Sub Engr (QA)

As Sub Engr (QA) recommended the proposal for seeking EOT for the 13 works mentioned in Para-2. Delay was caused due

ಪು.ತಿ.ನೋ

Scanned with CamScanner

ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಕಂಡಿಕೆ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
	to various reasons in addition to Covid-19 pandemic. Accordingly EOT in general for all the BL. Colleges mentioned in Para. 2'

ಸಹಾಯಕ ಆಯುಕ್ತರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ...

Scanned with CamScanner

PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Comprehensive development of roads & drains in ward no 17 RR nagar assembly constituency under package 2019-20 RRN-DIV-(03)
2	Estimate amount of work & sanctioned No.	Rs. 1100.00 Lakhs
3	Work Order Amount	Rs. 9,57,86,881.00
4	Agreement No	EE/RRND/Agg No/81/2020-21 Dt: 14.09.2020
5	No. & date of work order issued	EE/RRND/Wo. No/000084/2020-21 Dt: 14.09.2020
6	Time limit originallly fixed for completion of the work	12 months
7	Name of the Contractor	H.B.Rajendra
8	Date of application of the contractor for granting the extension of time	07.09.2021
9	Date of receipt of application in the Sub Division	07.09.2021
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	–
12	Work carried out by the contractor during the original period.	–
13	Work carried out during the 2nd extension.	–
14	Time now applied	31.10.2022

Scanned with CamScanner

15	Date of recommending the time limit applied for	31.10.2022
16	Whether the original application of the Contractor enclosed	–
17	Balance works remaining to be done	40%
18	Probable time limit required for completion remaing works.	60%
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Executive Engineer	OFC Cable, Water supply and UGD
22	Daily rate & fine proposed	Without fine
23	Recommendation of the Executive Engineer	Yes

Asst Engineer
ward 17

Asst. Exe. Engineer
Yeshwanthpura sub division

Executive Engineer
RR Nagara Division

Chief Engineer
RR Nagara Zone

Scanned with CamScanner